EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads & Drains at Hosahalli & Somegowda layout Sullounding in Ward no: 8. Kadugodi Sub Divn.
2	Amount of Work Portion	1863929.75
3	Estimated Cost	20.00 Lakhs.
4	Name of contractor	N. Nalashmaiah.
5	Agreement No.	225
6	No. and date under which work order issued	225/26-02-2016
7	Time limit originally fixed for completion	90 Days.
8	Date of application by the contractor for granting extension of time	23-5-2016
9	Date of receipt of application in the sub division office	23-5-2016
10	Extension granted if any	
	i)	Nil.
	ii)	- Nil.
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	2 Months
15	Date of recommending time limit applied for	24-5-2016
16	Whether the orginal application of the contractor is enclosed.	Yes.
17	Balance of work remaining to be done	100%.
18	Probable time required for completion of remaining work	2 Months.
19	Cost of work charged establishment charged on the work after the expairy of original period.	- Nil -
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	As sanitary work was in progress by BWSSB, work spot was not handed over. No penalty may be imposed.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore-560092

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone